

**APPROVALS / LOGIC NOTE**

Date:05-March-2024

<b>Project</b>	Krisumi Sales Lounge, Sector-36A,Gurgaon
<b>Subject</b>	Modular prefab Interaction Cottages
<b>Contractor Name</b>	M/s Loom Crafts Shade Systems Pvt Ltd.
<b>Date</b>	05-Mar-24
<b>Document Reference NO.</b>	Krisumi/Sales Lounge/Interaction Cottages/0002

The requisition was received from Design Team for Modular prefab Interaction Cottages near Sales office. The Quotation was received from M/s Loom Crafts of Rs 6000000/- + GST Extra for 3 Nos of Interaction Cottages and same has been approved by Design Team



S.No.	Description	Unit	Qty	Rate	Amount
1	SITC of Modular Cottage of size 300 Sq Ft covered area and 150 Sq Ft covered deck area with a hall to be used as an interaction pod as per the approved layout with specifications as mentioned below Design Code: GLAMPING POD D (CUSTOM) as per attached Performa Invoice.	Nos	3	2000000	6000000
	<b>Total</b>				<b>6000000</b>
	<b>Freight</b>	<b>L.S</b>	<b>1</b>		<b>Inclusive</b>
	<b>Grand Total</b>				<b>6000000</b>
	<b>GST @18%</b>				<b>1080000</b>
	<b>Grand Total Including GST</b>				<b>7080000</b>

**Terms & Conditions :**




- a) Completion Time : Till 15th April ,2024
- b) Payment Terms : 90% advance before dispatch of material and balance 10% after installation of cottages at site.
- c) Installation Charges : All charges included such as crane , unloading, handling charges, scaffolding & labour accomodation will be borne by the contractor.

The payment for the work will be consumed from Marketing budget of Phase-3.

	<b>Total Budget</b>	<b>6,65,60,000</b>
	<b>Already Allocated</b>	<b>3,22,66,923</b>
	<b>This Approval</b>	<b>60,00,000</b>
	<b>Balance Amount Excluding GST</b>	<b>2,62,66,923</b>

		
Sanjeev Kumar Wasan	Ajay Gupta	Manu Gupta

**Approved By**

		
Akash Khurana	Takahiro Yamazaki	Mohit Jain